

Sl. No.	Unit	Present Measurement	Previous Measurement	Qty.	Cost	Qty.	Rate Rs. P.
1	Cum	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work.		-	-	91.65	90.72
2	Cum	Construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & etc complete as per specifications and directions of engineer in charge of the work		-	-	150.80	163.24
3	Cum	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs using 40mm and down size graded granite metal, coarse aggregates @ 0.85 cum and fine aggregates @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth , including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work		-	-	113.10	4290.84
4	M	Providing & fixing 20 mm thick compressible fibre board in expansion joint complete as per drawing & technical specification etc complete as per specifications and directions of engineer in charge of the work		-	-	96.90	137.16
5	M	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams. etc complete as per specifications and directions of engineer in charge of the work		-	-	113.10	6464.88
6	Cum	Vacuum De-watering with vacuum pump and suction mat and compaction with skin floaters clubbed with floating disc including cost of generator HOM of machinery Screed Vibratory, Power Floater, blade and disc etc complete as per specifications and directions of engineer in charge of the work		-	-	754.00	91.80
7	Sqm	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means including loading and unloading. etc complete as per specifications and directions of engineer in charge of the work.		-	-	91.65	72.71
	Cum	Total					
		KRIDL Service charge and Labour Welfare Cess Charges @ 11%					
		Third Party Inspection Charge @ 1%					
		Grand Total					

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Zoela